

Cable Laying Status under PMC Area

Sr. No.	Division	Section	Location		Amount & Challan No dated	Amount Paid	Trench Length (mtr)	Work Completed	Work Not Completed
1	Bundgarden	K' Park	BusinessAvenue DTC	Maluagarval DTC Exit Mini FP	Rs. 2674500 Receipt No 61071 dated 29/01/2010 Letter No. DE(Road)/PMC/9498 dtd 05.02.10	21000	14	0	14
2	Bundgarden	K' Park	GangaCascade DTC	IshwarShravan DTC		127500	85	0	85
3	Bundgarden	K' Park	Gulmohar DTC	Harmesh DTC		45000	30	30	0
4	Bundgarden	K' Park	Miranagar-1 DTC	Miranagar-2 DTC		30000	20	20	0
5	Bundgarden	K' Park	MarvelExotica DTC	Priston DTC		60000	40	40	0
6	Bundgarden	K' Park	VellingtonTower DTC	JewelTower DTC		127500	85	73	12
7	Bundgarden	K' Park	MoglGarden DTC	Valentina Existing Mini FP		180000	120	120	0
8	Bundgarden	K' Park	CloverDel DTC	CloverRoyal DTC		67500	45	45	0
9	Bundgarden	K' Park	NaikNaware DTC	Mantri Memories DTC		180000	120	120	0
10	Bundgarden	K' Park	St Mira Collage	St Mira Collage		450000	300	300	0
11	Bundgarden	K' Park	Suyojana Society DTC	11KV HTFP		54000	36	36	0
12	Bundgarden	K' Park	Devanagari DTC	Rahul No2 DTC		174000	116	116	0
13	Bundgarden	K' Park	River nestDTC	Rahul No2 DTC		42000	28	28	0
14	Bundgarden	K' Park	Mandke Afinity DTC	Demco DTC		42000	28	28	0
15	Bundgarden	K' Park	Kothwale DTC	Mit Olympus DTC		72000	48	48	0
16	Bundgarden	K' Park	Mit Olympus DTC	Mit Irish DTC		169500	113	110	3
17	Bundgarden	K' Park	Mit Irish DTC	Century DTC		63000	42	42	0
18	Bundgarden	K' Park	Century DTC	Woods DTC		45000	30	30	0
19	Bundgarden	K' Park	Malhotra Bhavan	South Main Rd		210000	140	140	0
20	Bundgarden	K' Park	Bhartiy Samaj Seva	LTFP		21000	14	14	0
21	Bundgarden	Boat Club	Five Star	Guruprasad DTC		540000	360	360	0
22	Bundgarden	Boat Club	Canapus DTC	Climetic DTC		22500	15	0	15
23	Bundgarden	Boat Club	Sujata Society DTC	Harmesh DTC		142500	95	95	0
24	Bundgarden	Boat Club	Brahma Garden FP (Narangi Baug)	sujata DTC		18000	12	0	12
25	Bundgarden	K' Park	Nala Garden	Devnagri DTC		210000	140	122	18
26	Bundgarden	K' Park	Jamuna Viahar	North Main Road		645000	430	430	0
27	Bundgarden	K' Park	Jamuna Vihar	South Main Road		603000	402	373	29
28	Bundgarden	K' Park	Burning Ghat Road	Burning Ghat Road		1185000	790	790	0

Cable Laying Status under PMC Area

Sr. No.	Division	Section	Location		Amount & Challan No dated	Amount Paid	Trench Length (mtr)	Work Completed	Work Not Completed
29	Bundgarden	K' Park	Bhairoba S/St	Up to Kalyaninagar Bridge		330000	220	220	0
30	Bundgarden	K' Park	River View Appt	Bhairoba S/St		900000	600	595	5
31	Bundgarden	K' Park	Laxmi Narayan soc Mini FP	Bund Pumping DTC		28500	19	0	19
32	Bundgarden	K' Park	Nala garden	Manikchand FP		273000	182	182	0
33	Bundgarden	K' Park	Bhairoba Sub Station	11 KV Swithgear room		3525000	2350	2350	0
34	Bundgarden	Mundhwa	TF No I Magarpatta Road	TF No II Magarpatta Road		465000	310	310	0
35	Bundgarden	Mundhwa	Tadigutta chowk	Deccan paper mill		1200000	800	800	0
36	Bundgarden	Mundhwa	Rajashree Shahoo maharaj School	Jakat naka DTC		895500	597	0	597
37	Bundgarden	J J Garden	Sameer Apt.	Wadia Switching Room		690000	460	300	160
38	Bundgarden	Hadapsar	Magarpatta S/St 22/11 KV	Tupe Hospital		1005000	670	620	50
39	Bundgarden	Hadapsar	Anandnagar	Anandnagar		1050000	700	0	700
40	Bundgarden	Hadapsar	BSNL Office	INCAB 2 pole Structure		742500	495	495	0
41	Bundgarden	Hadapsar	Jayprakash DTC	Dilip tupe DTC		960000	640	640	0
42	Bundgarden	Mahadev Nagar	Glinding centre DTC	Gondhle Nagar DTC		2025000	1350	0	1350
43	Bundgarden	Boat Club	Naidu S/st	Sudarshan Chemicle		3285000	2190	2190	0
44	Bundgarden	Boat Club	Ganpati Mandir HTFP	Akshay Complex		270000	180	0	180
43	Bundgarden	Boat Club	Naidu S/st	Sudarshan Chemicle		3285000	2190	0	2190
44	Bundgarden	Boat Club	Ganpati Mandir HTFP	Akshay Complex		270000	180	0	180
						26746500	17831	12212	5619

Cable Laying Status under PMC Area									
Sr. No.	Division	Section	Location		Amount & Challan No dated	Amount Paid	Trench Length	Work Completed	Work Not Completed
45	Bundgarden	Hadapsar	11 KV OH to UG At Sadhna college,At Sejal Garden DTC	11 KV OH to UG At Sadhna college,At Sejal Garden DTC	Rs. 30013500, Receipt No 61147 Dated 06/03/2010 Letter No. DE(Road)/PMC/6443 dtd 02.12.10	3625500	2417	2417	0
46	Bundgarden	Ramtekadi	SV nagar	Nirmal Appartment		165000	110	110	0
47	Bundgarden	Ramtekadi	Dalavi wasti New DTC	Solce Park prop RMU		762000	508	308	200
48	Bundgarden	Ramtekadi	Pune- Solapur Highway St Mery I Feeder	Uday Baug DTC		2358000	1572	1360	212
49	Bundgarden	Ramtekadi	St. Mery Feeder I	Vivek Apartment DTC		165000	110	110	0
50	Bundgarden	Ramtekadi	St. Mery Feeder I	Silver Oak DTC		67500	45	45	0
51	Bundgarden	Ramtekadi	St. Mery Feeder I	St Patric DTC		60000	40	0	40
52	Bundgarden	Ramtekadi	St. Mery Feeder I	Saif DTC		892500	595	595	0
53	Bundgarden	Ganga Villiage	Handewadi Rd	Mohmmadwadi Rd		663000	442	430	12
54	Bundgarden	Ganga Villiage	Ganpati Mandir	Indrayani Mangle Karyalay		2280000	1520	0	1520
55	Bundgarden	Ganga Villiage	Hingne Mala DTC	Cut Pt Of 11 Kv Satavwadi & Nike Naware Feeder		142500	95	0	95
56	Bundgarden	Ganga Villiage	Sai DTC	Swanppurti society		57000	38	0	38
57	Bundgarden	Ganga Villiage	Simple Park DTC	LTFP at chetan Ht		217500	145	0	145
58	Bundgarden	Ganga Villiage	Nyati Estate DTC	Indrayani slum OH line	90000	60	0	60	
59	Bundgarden	Hadapsar	Various Sections	Various Sections	450000	300	300	0	
60	Bundgarden	Hadapsar	Various Sections	Various Sections	195000	130	130	0	
61	Bundgarden	Boat Club	Mayfair DTC	Pitti Banglow DTC	195000	130	130	0	
62	Bundgarden	Boat Club	Mayfair DTC	Nalini DTC	480000	320	0	320	
63	Bundgarden	Boat Club	Nalini DTC	Akshay Complexs	72000	48	0	48	

Cable Laying Status under PMC Area									
Sr. No.	Division	Section	Location		Amount & Challan No dated	Amount Paid	Trench Length	Work Completed	Work Not Completed
64	Bundgarden	Boat Club	Nalini DTC	Choice DTC		210000	140	0	140
65	Bundgarden	Boat Club	Akashganga DTC	Tushar DTC		150000	100	0	100
66	Bundgarden	Boat Club	Saraswati krupa	kumar Pinnacle DTC		442500	295	0	295
67	Bundgarden	Hadapsar	Hadapsar Industrial Area	Hadapsar Industrial Area		5649000	3766	3766	0
68	Bundgarden	Boat Club	Oakwood HTFP	Exsist FP		607500	405	400	5
69	Bundgarden	Boat Club	Oakwood HTFP	Botanical Garden Pro RMU		22500	15	0	15
70	Bundgarden	K' Park	Clover Classic Mini FP	Shyam Sharan		123000	82	0	82
71	Bundgarden	K' Park	Clover Classic Mini FP	Toran Hotel FP		300000	200	0	200
72	Bundgarden	Ganga Villiage	Henlay	Surksha Nagar		3075000	2050	0	2050
73	Bundgarden	Boat Club	Naranghi	Climatics		112500	75	0	75
74	Bundgarden	Ramtekadi	Nanai Baug	Nanai Baug		504000	336	280	56
75	Bundgarden	Ramtekadi	solapur highway	Ganraj Soc DTC		22500	15	0	15
76	Bundgarden	Ramtekadi	Gosavi Wasti, Devashree Ht RD	Gosavi Wasti, Devashree Ht RD		435000	290	190	100
77	Bundgarden	Ganga Villiage	Mohmmadwadi, near Marathi School	Mohmmadwadi, near Marathi School		315000	210	0	210
78	Bundgarden	Mahadev Nagar	Parijat Colony, near poonawala	Parijat Colony, near poonawala		40500	27	0	27
79	Bundgarden	Mahadev Nagar	Bankar Colony, near temple Hadapsar	Bankar Colony, near temple Hadapsar		1170000	780	0	780
80	Bundgarden	Hadapsar	Vidyavihar	Vidyavihar		315000	210	0	210
81	Bundgarden	Hadapsar	Anandnagar S.No267	Anandnagar S.No267		618000	412	0	412
82	Bundgarden	Hadapsar	Ramoshiwadi	Ramoshiwadi		225000	150	150	0

Cable Laying Status under PMC Area									
Sr. No.	Division	Section	Location		Amount & Challan No dated	Amount Paid	Trench Length	Work Completed	Work Not Completed
83	Bundgarden	Ganga Villiage	Rajdhani Washing centre	Tukai Darshn		94500	63	0	63
84	Bundgarden	Ganga Villiage	Vetalbaba Slum	Vetalbaba Slum		97500	65	65	0
85	Bundgarden	Ganga Villiage	Kalepadal, Mahsoba Mandir	Kalepadal, Mahsoba Mandir		202500	135	135	0
86	Bundgarden	Mundhwa	Weet Bhatti Near Mega Centre	Gandhi Mandai		45000	30	20	10
87	Bundgarden	J J Garden	Commissioner office Rd	Commissioner office Rd		648000	432	432	0
88	Bundgarden	J J Garden	Alankar Chauk	Alankar Chauk		576000	384	0	384
89	Bundgarden	J J Garden	GPO Rd	GPO Rd		685500	457	355	102
90	Bundgarden	J J Garden	Woodland structure	HTEP at Jilha parished		390000	260	0	260
			Total			30013500	20009	11728	8281

Cable Laying Status under PMC Area

Sr. No.	Division	Section	Location		Amount & Challan No dated	Amount Paid	Trench Length	Work Completed	Work Not Completed
1	Bundgarden	Hadapsar	PMC water Tank	PMC water Tank	Rs. 1453500, Receipt No 132497 Dated 20/04/2011 Letter No. DE(Road)/PMC/471/A dtd 20.04.11	270000	180	180	0
2	Bundgarden	Hadapsar	Garud Wasti	Garud Wasti		268500	179	179	0
3	Bundgarden	Ganga Villiage	Gulam Ali Nagar	Gulam Ali Nagar		15000	10	10	0
4	Bundgarden	Ganga Villiage	ECP S/s To	Ganga Villiage MSEDCL Office		900000	600	600	0
						1453500	969	969	

Name of Agency-Space Age Associates, pune								
MSEDCL - Tender No. 67 (Name of Division -Pimpri)								
Name of Project : Mahavitaran Infrastructure Plan Phase - II								
HT								
Sr. No.	Activity	Description	Section	Particular	Cable Length (RMT)	Location Under	Road Type	Remarks
1	HT cable	mahindra feeder, malwadi feeder, Dehu road feeder ,pirangut feeder, Deluxe talkies, HA1 & HA2 feeder, ST Workshop to Bhagat singh DTC, Pawarvasti to kale bungla DTC			1794.9	Pimpri chinchwad		Done
2	HT & LT cable	Thergaon pool to Dange chowk			1840			Done
3	HT & LT cable	pune jakat naka to sangvi phata to PWD Sangvi			1884			Done
4	HT & LT cable				1656			Done
5	HT & LT cable	sukhwani sw. station, vallabh nagar			2012			Done
6	HT & LT cable	Thergaon pool to Dange chowk			1375			Done
7	HT & LT cable	morya hospital, budh vihar for sangvi feeder			67			Done
8	HT & LT cable	Elpro sw station			3237			Done

Name of Agency-Space Age Associates, pune								
MSEDCL - Tender No. 67 (Name of Division , shivaji nagar								
Name of Project : Mahavitaran Infrastructure Plan Phase - II								
HT								
Sr. No.	Activity	Description	Section	Particular	Cable Length (RMT)	Location Under	Road Type	Remarks
1	HT & LT cable	Ganeshkhind, sus, pashan raod, Baner & khadki			5970			Done
2	HT & LT cable	NCL s/s to Sus S/S			1645			Done
3	HT & LT cable	Hardikar hospital to police ground , Ganeshkhind road			123			Done
4	HT & LT cable	sus -sutarwadi link road to mahadev mandir sutarwadi			1250			Done
5	HT & LT cable	Bopodi navgitanjali soc. To pune I.T. Park			250			WIP

Name of Agency-Space Age Associates, pune

MSEDCL - Tender No. 102, (Name of Division-Padmavati)

Name of Project : Mahavitaran Infrastructure Plan Phase - IIA

HT								
Sr. No.	Activity	Description	Section	Particular	Cable Length (RMT)	Location Under	Road Type	Remarks
1	HT & LT cable	Manvendra society, sahkarnagar			950			Done
2	HT & LT cable	Bibvewadi khetrya karyalay			7370			Done
3	HT & LT cable	sahkarnagar			1083			483 mtr done
4	HT & LT cable	Dhankawadi			1593.5			Done
5	HT & LT cable	Bhavanipeth			7845			5345 mtr done
6	HT & LT cable	sahkarnagar			1305			Done
7	HT & LT cable	Ganjpeth, Firebrigade			7117			Done
8	HT & LT cable	sahkarnagar			2277			1500 mtr done
9	HT & LT cable	shivaji Rd. khadak police station to swargate jedhe chowk			790			Done

Name of Agency : G.E.T. Power Pvt. Ltd.,								
MSEDCL - Tender No. T-112 (Name of Division , PARVATI Pune)								
Name of Project : Mahavitaran Infrastructure Plan Phase - II								
HT UG Cable								
Sr. No.	Activity	Description	Section	Particular	Cable Length (RMT)	Location Under	Road Type	Remarks
1	813	22 Kv 3 c x 300 sq .mm UGC	Wadagaon	Narhe S/S I/C cable	1.42	Narhe NH4 (service road)	Murum	
2	813	22 Kv 3 c x 300 sq .mm UGC	Wadagaon	Rajyog S/s I/C Cable	0.45	Rajyoug socity enternce road	Murum	
Subtotal					1.87	0	0	
LT UG Cable								
Sr. No.	Activity	Description	Section	Particulars	Cable Length (RMT)	Location Under	Road Type	Reamarks
1	5408	3.5c x 300 sq.mm UGC	Wadagaon	Conversion (OH to UG)	0.9	Narhe NH4 (service road)	Murum	
2	5408	3.5c x 300 sq.mm UGC	Wadagaon	Conversion (OH to UG)	1.19	Pari company, Limaye nagar	Murum	
3	5511	3.5c x 240 sq.mm UGC	Wadagaon	Conversion (OH to UG)	0.35	Raikar nagar	Murum	
4	5511	3.5c x 240 sq.mm UGC	Wadagaon	Conversion (OH to UG)	0.4	Swnanandshala, Ganesh nagar	Murum	
5	5511	3.5c x 240 sq.mm UGC	Wadagaon	Conversion (OH to UG)	0.33	Narhe Road	Murum	
6	5513	3.5c x 120 sq.mm UGC	Wadagaon	Conversion (OH to UG)	0.55	Ganesh nagar	Murum	
7	5513	3.5c x 120 sq.mm UGC	Wadagaon	Conversion (OH to UG)	0.39	Ambedkar Nagar	Murum	
Subtotal					4.11	0	0	
Grand Total					5.98	0	0	

Jyoti Structures Ltd.

MSEDCL - T- 69 (Rastha Peth Division, Pune)

Name of Project : Mahavitaran Infrastructure Plan Phase II

HT Cable

SR.NO	ACTIVITY	DESCRIPTION	SECTION	PARTICULAR	CABLE LENGTH (RMT)	LOCATION UNDER	ROAD TYPE	Remarks
1	913 NRP	New 11kv UG Cable 3Cx300Sqmm	Gurunanak	NADE GALLI	160.8	PMC	TAR	
2	913 NRP	New 11kv UG Cable 3Cx300Sqmm	Gurunanak	ALPANA S/S -> URDU S/S	586.7	PMC	TAR	
3	913 NRP	New 11kv UG Cable 3Cx300Sqmm	CAMP	VISHRAM SOC	64.2	PMC	TAR	
4	813 NRP	New 22kv UG Cable 3Cx300Sqmm	Mangalwarpeth	RASTAPETH S/S TO MALDHAKKA	1190	PMC	TAR	Cancelled By MSEB
5	913 NRP	New 11kv UG Cable 3Cx300Sqmm	Mangalwarpeth	KASBA T/F TO BARNE T/F	244	PMC	TAR	
6	913 NRP	New 11kv UG Cable 3Cx300Sqmm	Kasbapeth	SANIWARWADA H.T-F.P TO 1402-KASBAPETH	170	PMC	TAR & CLAY	
7	5505 NR	Con. 11kv UG Cable 300Sqmm	Mangalwarpeth	GADITAL STRUCTURE TO MANGALWAR PUMP	303	PMC	TAR	Objection from Local Politicals
8	5505 NR	Con. 11kv UG Cable 300Sqmm	Mangalwarpeth	BARNE T/F TO MANGALWAR PUMPING	200	PMC	TAR & CLAY	
9	5502 NR	Con. 22kv UG Cable 300Sqmm	NIBM	SUNSHREEWOODS->NIBM	947	PMC	Existing rcc pipe	
10	5502 NR	Con. 22kv UG Cable 300Sqmm	Kondhwa	SHIVNERI DTC-1	1118	PMC	TAR & CLAY	
11	813 NRP	New 22kv UG Cable 3Cx300Sqmm	NIBM	Fursungi to SiddhiVinayak	6000	PMC	TAR	
12	5502 NR	Con. 22kv UG Cable 300Sqmm	Kondhwa	Proviso DTC to Shalimar Hills & Hill Crest	1005	PMC	TAR & CLAY	
13	5502 NR	Con. 22kv UG Cable 300Sqmm	Kondhwa	AnchalNgar T/F-Noor Msjid T/F to Svera Gardn T/F Green Prk	808	PMC	TAR & CLAY	
14	5502 NR	Con. 22kv UG Cable 300Sqmm	Kondhwa	NIBM Chowk to Chetana Garden T/F	1967	PMC	TAR & CLAY	
15	5502 NR	Con. 22kv UG Cable 300Sqmm	Kondhwa	NIBM 4 Pole Structure to Lullanagar Road	610	PMC	TAR & CLAY	
16	5502 NR	Con. 22kv UG Cable 300Sqmm	Kondhwa	Hill Crest to White Field DTC	309	PMC	TAR & CLAY	
17	5502 NR	Con. 22kv UG Cable 300Sqmm	Kondhwa	Chetana Garden T/F to United DTC	534	PMC	TAR & CLAY	
18	5502 NR	Con. 22kv UG Cable 300Sqmm	Kondhwa	United Developers DTC to Waghjai 1st Line DTC	268	PMC	TAR & CLAY	
19	5502 NR	Con. 22kv UG Cable 300Sqmm	Kondhwa	United DTC to Proviso DTC	316	PMC	TAR & CLAY	
20	5502 NR	Con. 22kv UG Cable 300Sqmm	Kondhwa	Konark Hall Proposed FP to Sai Service Existing FP	1452	PMC	TAR & CLAY	

Jyoti Structures Ltd.

MSEDCL - T- 69 (Rastha Peth Division, Pune)

Name of Project : Mahavitaran Infrastructure Plan Phase II

HT Cable

SR.NO	ACTIVITY	DESCRIPTION	SECTION	PARTICULAR	CABLE LENGTH (RMT)	LOCATION UNDER	ROAD TYPE	Remarks
21	913NRP	New 11KV UG Cable 3cx300Sq mm	Gurunanak	Govind Halwai S/S To Alpana S/S	659.7	PMC	Tar	
22	913NRP	New 11KV UG Cable 3cx300Sq mm	Gurunanak	Dhanya Bazaar To Sanas Garrage	387.6	PMC	Tar	
23	913NRP	New 11KV UG Cable 3cx300Sq mm	Gurunanak	Kirad Hospital To Dhanya Bazaar	225.3	PMC	Tar	
24	5505 NR	Con. 11kv UG Cable 300Sqmm	Gurunanak	Pimapri Chowk-Alpana S/S -Gulali	1523	PMC	Tar	
25	5505 NR	Con. 11kv UG Cable 300Sqmm	Ravivarpeth	Daruwala Office-Red Cross Society Dtc Room	231.2	PMC	Tar	
26	5505 NR	Con. 11kv UG Cable 300Sqmm	Ravivarpeth	Red Cross Society Dtc Room- 332-Rastapeth	448.4	PMC	Tar	
27	5505 NR	Con. 11kv UG Cable 300Sqmm	Ravivarpeth	Maruthi Complex To Kalyani Chamber Ht Fp	289.7	PMC	Tar	
28	5505 NR	Con. 11kv UG Cable 300Sqmm	Rastapeth	Rajpal to Pension Wala Masjid	170	PMC	Tar	
29	5505 NR	Con. 11kv UG Cable 300Sqmm	Rastapeth	Pension Wala Masjid to City Pride	125	PMC	Tar	
30	5505 NR	Con. 11kv UG Cable 300Sqmm	Rastapeth	1076 New Nanapeth to Ishwara Complex	175	PMC	Tar	
31	5505 NR	Con. 11kv UG Cable 300Sqmm	Rastapeth	Ishwara Complex to Sai Shradha/Sweetey Apartment	300	PMC	Tar	
32	5505 NR	Con. 11kv UG Cable 300Sqmm	Rastapeth	Sai Shradha/Sweetey Apartment to Poonam Palace	256	PMC	Tar	
33	5505 NR	Con. 11kv UG Cable 300Sqmm	Rastapeth	Poonam Palace to Sathe Complex	400	PMC	Tar	
34	5505 NR	Con. 11kv UG Cable 300Sqmm	Rastapeth	Sundar Hotel to Poona café	70	PMC	Tar	
35	5505 NR	Con. 11kv UG Cable 300Sqmm	Rastapeth	Indraprastha Complex- Mseb-Ravivarpeth-Alpana S/S	862	PMC	Tar	
36	5502 NR	Con. 22kv UG Cable 300Sqmm	Wanawadi	Parmarnagar	400	PMC	Tar	
37	5502 NR	Con. 22kv UG Cable 300Sqmm	Lulla Nagar	Sahney Sujan Park	679	PMC	Tar	
38	5502 NR	Con. 22kv UG Cable 300Sqmm	Lulla Nagar	Sacred Heart Town	332.6	PMC	Tar & Clay	
39	5502 NR	Con. 22kv UG Cable 300Sqmm	Lulla Nagar	Spring Field Dtc To Maneekbai & Jeejeebhoy	1330	PMC	Tar & Clay	
40	5505NR	Con. 11kv UG Cable 300Sqmm	Mangalwarpeth	Samudra Hotel To Sasoon Quarters	192	PMC	Tar	

Jyoti Structures Ltd.

MSEDCL - T- 69 (Rastha Peth Division, Pune)

Name of Project : Mahavitaran Infrastructure Plan Phase II

HT Cable

SR.NO	ACTIVITY	DESCRIPTION	SECTION	PARTICULAR	CABLE LENGTH (RMT)	LOCATION UNDER	ROAD TYPE	Remarks
41	913NRP	New 11KV UG Cable 3cx300Sq mm	Mangalwarpeth	Samudra Hotel To Dr. Quarters	322	PMC	Tar	
42	913NRP	New 11KV UG Cable 3cx300Sq mm	Mangalwarpeth	Barne T/F To 411-Mangalwarpeth	258	PMC	Footpath	
43	913NRP	New 11KV UG Cable 3cx300Sq mm	Mangalwarpeth	Mangalwarpeth Mitramandal To Bhimnagar	322	PMC	Tar	
44	5505 NR	Con. 11kv UG Cable 300Sqmm	Mangalwarpeth	Bhimnagar To Kamal Neharu	290	PMC	Tar	
45	5505 NR	Con. 11kv UG Cable 300Sqmm	Kasbapeth	1278-Kasba T/F To Gundacha Ganapati	632	PMC	Tar	
46	5502 NR	Con. 22kv UG Cable 300Sqmm	Wanawadi	Wanawadi Big Bazar to jagtap chowk	5989	PMC	Tar	
				TOTAL	35122.2			

Jyoti Structures Ltd.

MSEDCL - T- 69 (Rastha Peth Division, Pune)

Name of Project : Mahavitaran Infrastructure Plan Phase II

SR.NO	ACTIVITY	DESCRIPTION	SECTION	PARTICULAR	CABLE LENGTH (RMT)	LOCATION UNDER	ROAD TYPE	Remarks
1	5510 NR	Conversion of LT UG Cable 3Cx300 Sq.mm	Camp	MODI COLONY	114.8	PMC	TAR	
2	5510 NR	Conversion of LT UG Cable 3Cx300 Sq.mm	Camp	GEETA SOC	1391	PMC & Society	TAR	
3	5510 NR	Conversion of LT UG Cable 3Cx300 Sq.mm	Camp	KAVERI CO-0P SOC-> QTR GATE CWK	786	PMC	TAR	
4	5510 NR	Conversion of LT UG Cable 3Cx300 Sq.mm	Camp	PADAMJI COMPOUND	504.5	PMC	TAR	
5	5510 NR	Conversion of LT UG Cable 3Cx300 Sq.mm	Camp	NEW POLICE LINE	637.9	PMC	TAR	
6	5510 NR	Conversion of LT UG Cable 3Cx300 Sq.mm	Camp	OLD POLICE LINE	777.9	PMC	TAR	
7	5510 NR	Conversion of LT UG Cable 3Cx300 Sq.mm	Gurunanak	JUNA BAJAR FISH MARKET	159.3	PMC	TAR	
8	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	Gurunanak	CHAMADI GALLI ->PALAKHI CWK	342.1	PMC	TAR	
9	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	Gurunanak	ASHOK CWK->DAWARE CWK	285.4	PMC	TAR	
10	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	Gurunanak	RAMOSHI GATE CWK -> DAWARE CWK	624.9	PMC	TAR	
11	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	Gurunanak	URDU S/S -> 685 RAVIVARPETH	137.4	PMC	TAR	
12	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	Camp	KAVERI DTC	122	PMC	TAR	
13	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	Camp	VISHRAM SOC	240	PMC	TAR	
14	5408 NRP 1	Upgradation LT UG cable 3.5 Cx 240 Sq.mm	Ravivarpeth	PASODYA VITHOBA F.P -> AGARWAL MARKET F.P	83	PMC	TAR	Objection from ward office
15	5408 NRP 1	Upgradation LT UG cable 3.5 Cx 240 Sq.mm	Ravivarpeth	406 BUDHWARPETH->LIQUOR SHOP 4 WAY	40	PMC	TAR	Objection from ward office
16	5510 NR	Con. LT UG Cable 300Sqmm	Somwarpeth	KALWADI DTC ROOM	44	PMC	CLAY	Objection from ward office
17	5510 NR	Con. LT UG Cable 300Sqmm	Somwarpeth	POLICE LINE & SASOON QUARTERS	230	PMC	TAR	Pending Under PWD Area

Jyoti Structures Ltd.

MSEDCL - T- 69 (Rastha Peth Division, Pune)

Name of Project : Mahavitaran Infrastructure Plan Phase II

SR.NO	ACTIVITY	DESCRIPTION	SECTION	PARTICULAR	CABLE LENGTH (RMT)	LOCATION UNDER	ROAD TYPE	Remarks
18	5510 NR	Con. LT UG Cable 300Sqmm	KASBAPETH	DENGLE POOL ROAD	383	PMC	TAR	
19	5510 NR	Con. LT UG Cable 300Sqmm	KASBAPETH	KUMBHARWADA	393	PMC	TAR	
20	5510 NR	Con. LT UG Cable 300Sqmm	Kondhwa	WAGJAI DTC -II	863	PMC	TAR & CLAY	
21	5510 NR	Con. LT UG Cable 300Sqmm	Kondhwa	VAZIR CASCADE DTC	1100	PMC	TAR & CLAY	
22	5510 NR	Con. LT UG Cable 300Sqmm	NIBM	SALUNKE VIHAR	3976	Society	NA	
23	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	NIBM	SAHYADRI DTC	358	PMC	TAR & CLAY	
24	5510 NR	Con. LT UG Cable 300Sqmm	Rastapeth	Laxmi Bazaar	1146.9	PMC	Tar	Objection from Local Politicals
25	5510 NR	Con. LT UG Cable 300Sqmm	Rastapeth	Islampura	444.8	PMC	Tar	Objection from Local Politicals
26	5510 NR	Con. LT UG Cable 300Sqmm	Camp	Supriya Hotel To Atur Terrace	658.4	PMC	Tar	
27	5510 NR	Con. LT UG Cable 300Sqmm	Camp	Meloni Park	863.3	PMC	Tar	
28	5510 NR	Con. LT UG Cable 300Sqmm	Lulla Nagar	Kedari Arcade Dtc	1342	PMC	Tar	
29	5510 NR	Con. LT UG Cable 300Sqmm	Nibm	Chilal Masla Dtc	865	PMC	Tar	
30	5510 NR	Con. LT UG Cable 300Sqmm	Kondhwa	Bhagyoday Nagar	2422	PMC	Tar	
31	5510 NR	Con. LT UG Cable 300Sqmm	Kondhwa	Dugad School Dtc To Chetana Graden Dtc	900	PMC	Tar	
32	5510 NR	Con. LT UG Cable 300Sqmm	Kondhwa	Kumar Pruthvi	1319	PMC	Tar	
33	5510 NR	Con. LT UG Cable 300Sqmm	Kondhwa	Green Praks Circuit-1	984	PMC	Tar	
34	5510 NR	Con. LT UG Cable 300Sqmm	Nibm	Manish Park/ Bhimnagar Jhoparpatti	561	PMC	Tar	Objection from Local Politicals
35	5510 NR	Con. LT UG Cable 300Sqmm	Wanawadi	Hole Basti	870	PMC	Tar	
36	5510 NR	Con. LT UG Cable 300Sqmm	NIBM	Allied Heights	40	PMC	Tar	
37	5510 NR	Con. LT UG Cable 300Sqmm	Camp	Bhawanipeth Police Quarters Juna Dtc-2	110	PMC	Tar	

Jyoti Structures Ltd.

MSEDCL - T- 69 (Rastha Peth Division, Pune)

Name of Project : Mahavitaran Infrastructure Plan Phase II

SR.NO	ACTIVITY	DESCRIPTION	SECTION	PARTICULAR	CABLE LENGTH (RMT)	LOCATION UNDER	ROAD TYPE	Remarks
38	5510 NR	Con. LT UG Cable 300Sqmm	Camp	Vishram Society/ Nishant Talkies Circuit	168.3	PMC	Tar	
39	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	Raviwarpeth	Blood Bank To Maruti Complex	194	PMC	Tar	
40	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	Rastapeth	Guruprasad complex toNweyark Hotel	50	PMC	Tar	
41	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	Rastapeth	Chandtara Majjid to Iqra House	50	PMC	Tar	
42	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	Rastapeth	Dhanwantri Complex to Mayur Residence	45	PMC	Tar	
43	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	Rastapeth	Swaminaraya Temple to Shiral Sheth Chowk	45	PMC	Tar	
44	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	Rastapeth	SatyaNarayana DTC to Genus House	65	PMC	Tar	
45	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	Rastapeth	Parshi Agiyari to Bagwan	70	PMC	Tar	
46	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	Rastapeth	Power House Chowk To Sunrise DTC	175	PMC	Tar	
47	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	Rastapeth	Rajpal to Kohinoor Bakery	150	PMC	Tar	
48	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	Rastapeth	Rajpal to Pension Wala Masjid	175	PMC	Tar	
49	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	Kasbapeth	Masobha Temple To Kagdipura Masjid	230	PMC	Tar	
50	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	Kasbapeth	Kagdipura Chowk	55.8	PMC	Tar	
51	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	Kasbapeth	1278 Kasbapeth T/F	234	PMC	Tar	
52	5510 NR	Con. LT UG Cable 300Sqmm	KONDHWA	KAKADE WASTI DTC I&II	1953.2	PMC	TAR & CLAY	
53	5510 NR	Con. LT UG Cable 300Sqmm	KONDHWA	Waghjai DTC	1988	PMC	TAR	
54	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	NIBM	RAJGRIHA - I	300	PMC	TAR&CLAY	
55	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	NIBM	KAUSAR BAUG	309	PMC	TAR&CLAY	
56	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	NIBM	MAYUR PANKH DTC	581.1	PMC	TAR&CLAY	
57	5408 NRP	Upgrad. LT UG Cable 3.5Cx300Sqmm	KONDHWA	ASHOKA NEWS APT DTC - II	300	PMC	CLAY	
58	5510 NR	Con. LT UG Cable 300Sqmm	KONDHWA	LAXMI NAGAR	966	PMC	TAR	

Jyoti Structures Ltd.

MSEDCL - T- 69 (Rastha Peth Division, Pune)

Name of Project : Mahavitaran Infrastructure Plan Phase II

LT Cable								
SR.NO	ACTIVITY	DESCRIPTION	SECTION	PARTICULAR	CABLE LENGTH (RMT)	LOCATION UNDER	ROAD TYPE	Remarks
59	1404NRP	LT UG Cable 3.5 C 95 Sqmm	KONDHWA	KAKADE WASTI DTC I&II	3041.1	PMC	TAR & CLAY	
60	1404NRP	LT UG Cable 3.5 C 95 Sqmm	KONDHWA	LAXMI NAGAR	3130.6	PMC	TAR & CLAY	
				TOTAL	40395.7			

M/s Jyoti Structures Ltd								
MSEDCL - Tender No. T-69 (Nagarroad, Pune)								
Name of Project : Mahavitaran Infrastructure Plan Phase - II								
HT								
Sr. No.	Activity	Description	Section	Particular	Cable Length (RMT)	Location Under	Road Type	Remarks
1	913	New 11kv UG Cable 3Cx300Sqmm	YERWADA	TATA HOUSING TO GUNJAN CINEMA	500	PMC	TAR	Road Crossing pending
2	913	New 11kv UG Cable 3Cx300Sqmm	VIMAN NAGAR	WEIKFIELD S/S TO AIRPORT	1230	PMC	TAR	Work stopped by JNNURM
3	913	New 11kv UG Cable 3Cx300Sqmm	VIMAN NAGAR	WIEK FIELD S/S TO SYMBIOSIS FEEDER	1200	PMC	TAR	Completed
4	913	Con. 11kv UG Cable 300Sqmm	KALYANI NAGAR	INTR LINKING OF 11 KV GERA FEEDER & SOPANANAGAR FEEDER	130	PMC	TAR	Completed
5	913&916	Con. 11kv UG Cable 300Sqmm	KALYANI NAGAR	KALYANI NAGAR BUNGALOW TO KALPATARU SOC	1230	PMC	TAR	Completed
6	913	NEW 11kv UG Cable 3Cx300Sqmm	WADGAONSHERI	SUNCITY S/S TO ADARSH NAGAR	1309	PMC	TAR	Completed
7	913	NEW 11kv UG Cable 3Cx300Sqmm	WADGAONSHERI	SUNCITY S/S TO MATE NAGAR	1240	PMC	TAR	Completed
8	913	NEW 11kv UG Cable 3Cx300Sqmm	WADGAONSHERI	SUNCITY S/S TO JAWALE COMPLEX	831	PMC	TAR	Completed
9	813N	NEW 22kv UG Cable 3Cx400Sqmm	DIGHI &VISHRANTWADI	MOHANWADI S/S TO HARIGANGA S/S,K RAHEJA ,YERWADA JAIL&KRAHEJA TO HARAGANGA S/S	9803	PMC	TAR	Completed
10	913&916	NEW 11 kv UG Cable 3Cx 300Sqmm	VISHRANTWADI	Conversion of PRATIKNAGAR FEEDER OH TO UG	2109	PMC	TAR	Completed
11	813N	NEW 22kv UG Cable 3Cx400Sqmm	WADGAONSHERI	Suncity S/S To Mundhwa	2490	PMC	TAR	Bridge Crossing pending.
Subtotal					22072	0	0	
Grand Total					22072	0	0	